

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 31.10.2019

| Sl. No. | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|---------------------------------------|--|--------------------------------|-------------------------------|----------------------------------|---------------|---|------------------------------|--------------------|--|---|
| A. CIVIL ENGINEERING CONTRACTS | | | | | | | | | | |
| 1 | Construction of Jetty and allied facilities for Govt. of India at Cochin Port. | 64.049 | 59.7573 | (-) 6.7 | 8 of 2017-18 | M/s Marymatha Construction Co; Muvattupuzha | 26.08.2017 | 24 months | Sri. Joji Paul, Dy. CE (CP) | Physical progress of 99.9% achieved and the remaining work is in progress. Extension of contract period granted up to 16.10.2019. Further extension being considered. |
| 2 | Construction of International Cruise Terminal at Ernakulam Wharf. | 22.34 | 23.2264 | (+) 3.97 | 12 of 2018-19 | M/s K V Joseph & Sons, Edappilly | 03.08.2018 | 18 months | Smt. Philo C A SE (Dredging) | Physical progress of 77% achieved and the remaining work is in progress. |
| 3 | Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port. | 69.44 | 58.71 | (-) 15.45 | 16 of 2018-19 | M/s Kargwal Construction Pvt. Ltd; Mumbai. | 06.10.2018 | 24 months | Sri. Joji Paul, Dy. CE (CP) | Physical progress of 29.5% achieved and the remaining work is in progress. |
| 4 | Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20. | 114 | 83.9 | (-) 26.4 | 12 of 2019-20 | M/s Dredging Corporation of India Ltd. | 09.05.2019 | 12 months | Smt. Philo C A SE (Dredging) | Work is in progress. |

| | | | | | | | | | | |
|--|---|--------|--------|----------|---------------|---|------------|------------|---------------------------------|--|
| 5 | Providing additional tourism facilities at the CoPT walkway near BOT Bridge | 5.4625 | 5.2877 | (-) 3.2 | 15 of 2019-20 | Sri. Shajjal T M PWD Contractor, Kalpetta, 673121 | 29.07.2019 | 12 months | Sri. A G Sathyan, SE (CM) | Physical progress of 28% achieved and the remaining work is in progress. |
| B. MECHANICAL ENGINEERING CONTRACTS | | | | | | | | | | |
| 6 | Design, Manufacture, Supply, Erection, Testing and Commissioning of one No. Rail Mounted Electrical Level Luffing Crane of Capacity 15 T for GoI Berth including the warranty for two years and thereafter AMC for 5 years. | 15.3 | 13.82 | (-) 9.7 | 10 of 2018-19 | M/s Mukand Ltd; Thane, Maharashtra | 15.01.2019 | 30.09.2019 | Dy. CME (Ele) | Work is in progress at contractors site. Wheel Bogie, A-Frame, Portal Beam and Central Column received and erected at CoPT site. Cable trench SS channel fixed. Physical progress of 53% achieved. |
| 7 | Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project. | 2.8099 | 3.3354 | (+)18.77 | 13 of 2019-20 | M/s Helsa Electricals Pvt. Ltd; Kochi-19. | 30.03.2019 | 14.08.2019 | Dy. CME (Ele) | Time of completion extended up to 24.11.2019. Physical progress of 45% achieved. Work held up due to monsoon and delay in getting approval of PWD for road cutting. |