

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30-04-2020

| Sl. No. | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|---------------------------------------|--|--------------------------------|-------------------------------|----------------------------------|---------------|---|------------------------------|---|--|--|
| A. CIVIL ENGINEERING CONTRACTS | | | | | | | | | | |
| 1 | Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port. | 69.44 | 58.71 | (-) 15.45 | 16 of 2018-19 | M/s Kargwal Construction Pvt. Ltd; Mumbai. | 06.10.2018 | 24 months | Sri. Joji Paul, Dy. CE (CP) | Physical progress of 62% achieved and the remaining work is in progress. |
| 2 | Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20. | 114 | 83.9 | (-) 26.4 | 12 of 2019-20 | M/s Dredging Corporation of India Ltd. | 09.05.2019 | 12 months Work extended for further 12 months as per agreement condition. | Smt. Philo C A SE (Dredging) | Work is in progress. Work extended for further 12 months as per agreement condition. |
| 3 | Providing additional tourism facilities at the CoPT walkway near BOT Bridge | 5.4625 | 5.2877 | (-) 3.2 | 15 of 2019-20 | Sri. Shajjal T M PWD Contractor, Kalpetta, 673121 | 29.07.2019 | 12 months | Sri. A G Sathyan, SE (CM) | Physical progress of 88% achieved and the remaining work is in progress. |

B. MECHANICAL ENGINEERING CONTRACTS

| | | | | | | | | | | |
|---|---|--------|--------|----------|---------------|---|------------|------------|---------------|--|
| 4 | Design, Manufacture, Supply, Erection, Testing and Commissioning of one No. Rail Mounted Electrical Level Luffing Crane of Capacity 15 T for GoI Berth including the warranty for two years and thereafter AMC for 5 years. | 15.3 | 13.82 | (-) 9.7 | 10 of 2018-19 | M/s Mukand Ltd; Thane, Maharashtra | 15.01.2019 | 30.09.2019 | Dy. CME (Ele) | Physical progress of 99% achieved. Testing and commissioning delayed due to lock down. |
| 5 | Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project. | 2.8099 | 3.3354 | (+)18.77 | 13 of 2019-20 | M/s Helsa Electricals Pvt. Ltd; Kochi-19. | 30.03.2019 | 14.08.2019 | Dy. CME (Ele) | Time of completion extended up to 15.07.2020. Physical progress of 50% achieved. |