

**TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30.04.2019**

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
<b>A. CIVIL ENGINEERING CONTRACTS</b>										
1	Capital Dredging for MULT basin.	36.75	42.26	(+) 15	---	M/s Dredging Corporation of India, Visakhapatnam	---	6 months	---	Tender validity extended up to December 2018 so as to commence dredging work on commencement of storage tank construction by IOCL / Lessees. Since the construction of storage tanks have not been commenced till date, DCI has been requested to extend their bid bond up to 30.06.2019.
2	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7	8 of 2017-18	M/s Marymatha Construction Co; Muvattupuzha	26.08.2017	24 months	Sri. Joji Paul, Dy. CE (CP)	Physical progress of 81.5% achieved and the remaining work is in progress.
3	Dredging for maintenance of channel and basin at Cochin Port for the year 2017-18.	123	88.511	(-) 28.04	28 of 2017-18	M/s Dredging Corporation of India Ltd.	05.03.2018	12 months	Smt. Philo C A SE (Dredging)	Work is in progress. Extended upto 04.06.2019. Letter to M/s DCI issued on 24.04.2019 for short closing the work.
4	Development of two land plots for Govt. of India in W/Island.	10.551	9.496	(-) 10	6 of 2018-19	M/s Surya Constructions Tripunithura	05.05.2018	9 months	Sri. A G Sathyan SE (CM)	Work completed on 20.04.2019.

5	Construction of International Cruise Terminal at Ernakulam Wharf.	22.34	23.2264	(+) 3.97	12 of 2018-19	M/s K V Joseph & Sons, Edappilly	03.08.2018	18 months	Smt. Philo C A SE (Dredging)	Physical progress of 48% achieved and the remaining work is in progress.
6	Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port.	69.44	58.71	(-) 15.45	16 of 2018-19	M/s Kargwal Construction Pvt. Ltd; Mumbai.	06.10.2018	24 months	Sri. Joji Paul, Dy. CE (CP)	Physical progress of 7% achieved and the remaining work is in progress.
7	Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20.	114	83.9	(-) 26.4		M/s Dredging Corporation of India Ltd.		12 months	Smt. Philo C A SE (Dredging)	LOA issued on 24.04.2019.

#### B. MECHANICAL ENGINEERING CONTRACTS

8	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970			25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LoA issued to M/s CSL on 19.09.2012 and agreement signed on 24.12.2012. Existing workshop facility together with land area of 8.12 Ha. and adjoining water area of 15 Ha. was handed over to M/s CSL on 12.04.2013. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. M/s CSL has issued work order for the project on 18.09.2017. After completing the road alignment work, 8.134 Ha. of land was handed over to M/s CSL on 16.10.2017 for second stage development. M/s CSL has obtained all clearances required for the commencement of construction on 09.01.2018. Physical progress of 38.5%
---	--	-----	--	--	-----------------------	---------------------------------	------------------------------	--	----------------------------	--

9	Strengthening of sub transmission and distribution system of power supply at Willingdon Island under IPDS of MoP, Gol.	3.0564	2.4656	(-) 19.33	3 and 4 of 2018-19	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	02.04.2018	8 months	Sri. M M Abdul Rahim, EE (Ele)	Work completed on 31.03.2019 and CEA approval is pending.
10	Design, Manufacture, Supply, Erection, Testing and Commissioning of one No. Rail Mounted Electrical Level Luffing Crane of Capacity 15 T for Gol Berth including the warranty for two years and thereafter AMC for 5 years.	15.3	13.82	(-) 9.7%	10 of 2018-19	M/s Mukand Ltd; Thane, Maharashtra	15.01.2019	30.09.2019	Dy. CME (Ele)	LOA issued on 28.12.2018. Work is in progress.