

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30.06.2019

| Sl. No. | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|---------------------------------------|--|--------------------------------|-------------------------------|----------------------------------|---------------|--|------------------------------|--------------------|--|--|
| A. CIVIL ENGINEERING CONTRACTS | | | | | | | | | | |
| 1 | Capital Dredging for MULT basin. | 36.75 | 42.26 | (+) 15 | --- | M/s Dredging Corporation of India, Visakhapatnam | --- | 6 months | --- | Tender validity extended up to December 2018 so as to commence dredging work on commencement of storage tank construction by IOCL / Lessees. Since the construction of storage tanks have not been commenced, tenders invited discharged with concurrence of M/s IOCL. |
| 2 | Construction of Jetty and allied facilities for Govt. of India at Cochin Port. | 64.049 | 59.7573 | (-) 6.7 | 8 of 2017-18 | M/s Marymatha Construction Co; Muvattupuzha | 26.08.2017 | 24 months | Sri. Joji Paul, Dy. CE (CP) | Physical progress of 90 % achieved and the remaining work is in progress. |
| 3 | Construction of International Cruise Terminal at Ernakulam Wharf. | 22.34 | 23.2264 | (+) 3.97 | 12 of 2018-19 | M/s K V Joseph & Sons, Edappilly | 03.08.2018 | 18 months | Smt. Philo C A SE (Dredging) | Physical progress of 56 % achieved and the remaining work is in progress. |
| 4 | Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port. | 69.44 | 58.71 | (-) 15.45 | 16 of 2018-19 | M/s Kargwal Construction Pvt. Ltd; Mumbai. | 06.10.2018 | 24 months | Sri. Joji Paul, Dy. CE (CP) | Physical progress of 9.5% achieved and the remaining work is in progress. |

| | | | | | | | | | | |
|---|--|-----|------|----------|--|--|------------|-----------|------------------------------|----------------------|
| 5 | Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20. | 114 | 83.9 | (-) 26.4 | | M/s Dredging Corporation of India Ltd. | 09.05.2019 | 12 months | Smt. Philo C A SE (Dredging) | Work is in progress. |
|---|--|-----|------|----------|--|--|------------|-----------|------------------------------|----------------------|

B. MECHANICAL ENGINEERING CONTRACTS

| | | | | | | | | | | |
|---|--|-----|--|--|-----------------------|---------------------------------|------------------------------|--|----------------------------|---|
| 6 | Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd. | 970 | | | 25 of 2012-13 (Civil) | M/s Cochin Shipyard Ltd; Kochi. | From the date of getting EC. | 60 months from the date of award of project. | Chief Mechanical Engineer. | LoA issued to M/s CSL on 19.09.2012 and agreement signed on 24.12.2012. Existing workshop facility together with land area of 8.12 Ha. and adjoining water area of 15 Ha. was handed over to M/s CSL on 12.04.2013. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. M/s CSL has issued work order for the project on 18.09.2017. After completing the road alignment work, 8.134 Ha. of land was handed over to M/s CSL on 16.10.2017 for second stage development. M/s CSL has obtained all clearances required for the commencement of construction on 09.01.2018. Physical progress of 45.57% achieved and the remaining work is in progress. |
|---|--|-----|--|--|-----------------------|---------------------------------|------------------------------|--|----------------------------|---|

| | | | | | | | | | | |
|---|---|--------|--------|-----------|--------------------|---|------------|------------|--------------------------------|--|
| 7 | Strengthening of sub transmission and distribution system of power supply at Willingdon Island under IPDS of MoP, Gol. | 3.0564 | 2.4656 | (-) 19.33 | 3 and 4 of 2018-19 | M/s Helsa Electricals Pvt. Ltd; Kochi-19. | 02.04.2018 | 8 months | Sri. M M Abdul Rahim, EE (Ele) | Work completed. |
| 8 | Design, Manufacture, Supply, Erection, Testing and Commissioning of one No. Rail Mounted Electrical Level Luffing Crane of Capacity 15 T for Gol Berth including the warranty for two years and thereafter AMC for 5 years. | 15.3 | 13.82 | (-) 9.7 | 10 of 2018-19 | M/s Mukand Ltd; Thane, Maharashtra | 15.01.2019 | 30.09.2019 | Dy. CME (Ele) | Work is in progress at contractors site. |
| 9 | Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project. | 2.8099 | 3.3354 | (+)18.77 | | M/s Helsa Electricals Pvt. Ltd; Kochi-19. | 30.03.2019 | 14.08.2019 | Dy. CME (Ele) | LOA issued on 15.03.2019. Physical progress of 40% achieved and the remaining work is in progress. |