

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 29.02.2020

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
A. CIVIL ENGINEERING CONTRACTS										
1	Construction of International Cruise Terminal at Ernakulam Wharf.	22.34	23.2264	(+) 3.97	12 of 2018-19	M/s K V Joseph & Sons, Edappilly	03.08.2018	18 months	Smt. Philo C A SE (Dredging)	Work completed on 28.02.2020.
2	Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port.	69.44	58.71	(-) 15.45	16 of 2018-19	M/s Kargwal Construction Pvt. Ltd; Mumbai.	06.10.2018	24 months	Sri. Joji Paul, Dy. CE (CP)	Physical progress of 59% achieved and the remaining work is in progress.
3	Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20.	114	83.9	(-) 26.4	12 of 2019-20	M/s Dredging Corporation of India Ltd.	09.05.2019	12 months	Smt. Philo C A SE (Dredging)	Work is in progress.
4	Providing additional tourism facilities at the CoPT walkway near BOT Bridge	5.4625	5.2877	(-) 3.2	15 of 2019-20	Sri. Shajjal T M PWD Contractor, Kalpetta, 673121	29.07.2019	12 months	Sri. A G Sathyan, SE (CM)	Physical progress of 84% achieved and the remaining work is in progress.

B. MECHANICAL ENGINEERING CONTRACTS

5	Design, Manufacture, Supply, Erection, Testing and Commissioning of one No. Rail Mounted Electrical Level Luffing Crane of Capacity 15 T for GoI Berth including the warranty for two years and thereafter AMC for 5 years.	15.3	13.82	(-) 9.7	10 of 2018-19	M/s Mukand Ltd; Thane, Maharashtra	15.01.2019	30.09.2019	Dy. CME (Ele)	Physical progress of 99% achieved and testing and commissioning is in progress. Extension of completion period granted up to 31.03.2020.
6	Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project.	2.8099	3.3354	(+)18.77	13 of 2019-20	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	30.03.2019	14.08.2019	Dy. CME (Ele)	Time of completion extended up to 15.03.2020. Physical progress of 45% achieved. PWD approval granted and work restarted.