

**TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 31-07-2020**

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
<b>A. CIVIL ENGINEERING CONTRACTS</b>										
1	Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port.	69.44	58.71	(-) 15.45	16 of 2018-19	M/s Kargwal Construction Pvt. Ltd; Mumbai.	06.10.2018	24 months	Sri. Joji Paul, Dy. CE (CP)	Physical progress of 70% achieved and the remaining work is in progress.
2	Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20.	114	83.9	(-) 26.4	12 of 2019-20	M/s Dredging Corporation of India Ltd.	09.05.2019	12 months	Smt. Philo C A SE (Dredging)	Work is in progress. Work extended for further 12 months as per agreement condition.
3	Providing additional tourism facilities at the CoPT walkway near BOT Bridge	5.4625	5.2877	(-) 3.2	15 of 2019-20	Sri. Shajjal T M PWD Contractor, Kalpetta, 673121	29.07.2019	12 months	Sri. A G Sathyan, SE (CM)	Contract period extended up to 28.10.2020 for carrying out additional work amounting to Rs. 31.41 lakhs.
4	Developing additional infrastructure for new Cochin Port Cruise Terminal	5.411	4.761	(-)12.01	02 of 2020-21	Sri. Shajjal T M PWD Contractor, Kalpetta, 673121	30.06.2020	9 months	Sri. A G Sathyan, SE (CM)	Site clearing work is in progress.

**B. MECHANICAL ENGINEERING CONTRACTS**

5	Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project.	2.8099	3.3354	(+)18.77	13 of 2019-20	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	30.03.2019	14.08.2019	SE (Ele)	Completion period extended up to 31.08.2020. Physical progress of 93% achieved.
---	--	--------	--------	----------	---------------	---	------------	------------	----------	---