

**TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 31-10-2020**

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
<b>A. CIVIL ENGINEERING CONTRACTS</b>										
1	Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port.	69.44	58.71	(-) 15.45	16 of 2018-19	M/s Kargwal Construction Pvt. Ltd; Mumbai.	06.10.2018	24 months	Sri. Joji Paul, Dy. CE (CP)	Work completion period extended to 03.04.2021. Physical progress of 73.5% achieved and the remaining work is in progress.
2	Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20.	114	83.9	(-) 26.4	12 of 2019-20	M/s Dredging Corporation of India Ltd.	09.05.2019	12 months	Smt. Philo C A SE (Dredging)	Work is in progress. Work extended for further 12 months as per agreement condition.
3	Developing additional infrastructure for new Cochin Port Cruise Terminal	5.411	4.761	(-)12.01	02 of 2020-21	Sri. Shaijal T M PWD Contractor, Kalpetta, 673121	30.06.2020	9 months	Sri. A G Sathyan, SE (CM)	Physical progress of 30% achieved and the remaining work is in progress.
4	Re-construction of North Jetty at Naval Base, Kochi on EPC contract basis.	461.6	399.51	(-)13.45	To be executed	M/s AFCONS Infrastructure Ltd; Mumbai	22.10.2020	48 months	Sri. Joji Paul, Dy. CE (CP)	Work order issued on 22.10.2020.

**B. MECHANICAL ENGINEERING CONTRACTS**

5	Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project.	2.8099	3.3354	(+)18.77	13 of 2019-20	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	30.03.2019	14.08.2019	SE (Ele)	Physical progress of 99% achieved. Cable laying completed and charged by KSEB on 13.10.2020.
---	--	--------	--------	----------	---------------	---	------------	------------	----------	--