

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30-11-2020

| Sl. No. | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|---------------------------------------|--|--------------------------------|-------------------------------|----------------------------------|---------------|---|------------------------------|--------------------|--|---|
| A. CIVIL ENGINEERING CONTRACTS | | | | | | | | | | |
| 1 | Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port. | 69.44 | 58.71 | (-) 15.45 | 16 of 2018-19 | M/s Kargwal Construction Pvt. Ltd; Mumbai. | 06.10.2018 | 24 months | Sri. Joji Paul, Dy. CE (CP) | Work completion period extended to 03.04.2021. Physical progress of 75% achieved and the remaining work is in progress. |
| 2 | Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20. | 114 | 83.9 | (-) 26.4 | 12 of 2019-20 | M/s Dredging Corporation of India Ltd. | 09.05.2019 | 12 months | Smt. Philo C A SE (Dredging) | Work is in progress. Work extended for further 12 months as per agreement condition. |
| 3 | Developing additional infrastructure for new Cochin Port Cruise Terminal | 5.411 | 4.761 | (-)12.01 | 02 of 2020-21 | Sri. Shaijal T M PWD Contractor, Kalpetta, 673121 | 30.06.2020 | 9 months | Sri. A G Sathyan, SE (CM) | Physical progress of 40% achieved and the remaining work is in progress. |

| | | | | | | | | | | |
|---|---|-------|--------|-----------|----------------|---|------------|-----------|---|----------------------------------|
| 4 | Re-construction of North Jetty at Naval Base, Kochi on EPC contract basis. | 461.6 | 399.51 | (-)13.45 | To be executed | M/s AFCONS Infrastructure Ltd; Mumbai | 22.10.2020 | 48 months | EIC Civil: Sri. Joji Paul, Dy. CE (CP), EIC Mechanical: Shri. K V Bhagavath Sing, SE(M) TT and EIC Electrical: Smt. Latha Menon G, SE (Ele) | Work order issued on 22.10.2020. |
| 5 | Re-construction of South Coal Berth (SCB) at Cochin Port on EPC contract basis. | 19.69 | 17.71 | (-) 10.09 | To be executed | M/s KVJ Builders & Developers Pvt. Ltd; Cochin-24 | 26.11.2020 | 12 months | EIC Civil: Sri. A G Sathyan, SE (CM) and EIC Electrical: Shri. D Ajithkumar, EE (Ele) | Work order issued on 19.11.2020. |

B. MECHANICAL ENGINEERING CONTRACTS

| | | | | | | | | | | |
|---|--|--------|--------|----------|---------------|---|------------|------------|----------|---|
| 6 | Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project. | 2.8099 | 3.3354 | (+)18.77 | 13 of 2019-20 | M/s Helsa Electricals Pvt. Ltd; Kochi-19. | 30.03.2019 | 14.08.2019 | SE (Ele) | Work completed and KSEB charged the system on 13.10.2020. |
|---|--|--------|--------|----------|---------------|---|------------|------------|----------|---|