

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 07/07/14

I. ESTATE CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Leasing 2.40 Ha. of land for 30 years on Annual lease rent basis for setting up facilities for handling Bulk Cement & Bagging Plant behind Q-5 in W/Island by tender cum auction.		One time non-refundable Premium Rs.50 crores plus Annual Lease Rent as per SoR		Allotment Order No. EM8/Lease/Cement plant/2013, dated 24/09/13.	M/s. Zuari Cements Ltd; Bangalore.	-	-	Secretary, CoPT is the lessor.	Site handed over on 10/12/13.
2	Leasing of 7.40 Ha. of land for 30 years on Annual lease rent basis for setting up of Cargo & Logistics Centre / CFS close to ICTT Vallarpadam by tender cum auction.		The area allotted is 7.06 Ha. One time non-refundable premium of Rs. 21.18 crores remitted.		Allotment Lr.No.EM11/Vallarpadom-III/CONCOR/2013 dated 02/01/13 and 11/01/13.	M/s Container Corporation of India Ltd; CONCOR Bhawan, New Delhi.	-	-	Secretary, CoPT is the lessor.	Site handed over on 01/04/13.
3	Leasing of 7.59 Ha. of land near to ICTT Vallarpadom for 30 years on Annual lease rent basis for Cargo and Logistic Centre.	-	Rs.14.65 crore as Non Refundable Premium and Annual lease rent as per SoR	-	Allotment No.EM8/Inkel M.Far/2011-S dated 03/06/11.	M/s MIV LOGISTICS Pvt. Ltd., INKEL Centre, Sea Port Airport Road, Cochin - 682 021	-	-	Secretary, CoPT is the lessor.	Site taken over on 12/08/11.
4	Leasing of 0.30 Ha of land for 30 years on Annual lease rent basis for setting up Diesel/Petrol/Auto LPG dispensing station along the eastern side of NH47-C at Mulavukadu on tender cum auction.		One time non-refundable premium of Rs.1.095 crores and annual lease rent as per SoR.		Allotment letter No.EM5/BPCL /2014/S dated 10/02/14.	M/s Bharat Petroleum Corporation Ltd; Cochin.			Chief Engineer, CoPT is the lessor.	Premium of Rs.1.095 crores and two years lease rent as SD remitted on 14/03/14.

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
5	Leasing of 2.37 Ha. of land for 30 years on Annual lease rent basis for developing & operating full fledged truck terminal & allied activities at Vallarpadam (Re-tender).	1	1.591	(+) 59.1	Allotment letter No. EM10/C/L/SF T/2014 dated 10/03/14.	M/s Subham Freight Terminal, D5D, Chacolas Habitat, Thevara, Cochin-13.			Chief Engineer, CoPT is the lessor.	M/s Subham Freight Terminal has not paid as per the allotment letter. Hence allotment order cancelled and EMD of Rs. 35.00 lakhs forfeited.
6	Leasing of 1.14 Ha. of land for 30 years on Annual lease rent basis for setting up bulk cement and bagging plant near Ernakulam wharf on W/Island on tender cum auction.					M/s Penna Cement Industries Ltd; Lakshmi Nivas, 705, Road No. 3, Banjara Hills, Hyderabad, 500034.			Chief Engineer, CoPT is the lessor.	Under Process.
7	Leasing of 0.40 Ha. of land for 30 years on Annual lease rent basis for setting up of Diesel/Petrol/Auto LPG dispensing station at Vallarpadam on tender cum auction.								Chief Engineer, CoPT is the lessor.	Technical Bid opened on 04/07/14.
8	Leasing 0.75 Ha. of land for 17 years on Annual lease rent basis for commercial purposes near BTP area on W/Island on tender cum auction.		One time non-refundable premium quoted Rs.7.8 crores and additional annual lease rent as per SoR.		Allotment letter No. EM6 /UTC/2014/S dated 10/03/14.	M/s Ultra Tech Cement Ltd; Survey No. 2578/4, Indira Gandhi Road, W/Island, Cochin-682009.			Chief Engineer, CoPT is the lessor.	Site handed over on 01/04/14.

II. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
9	Construction of Drain along the Eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen, SEZ.	3.316	3.05	(-) 8.04	32 of 2012-13	M/s Basil Associates, Basil Arcade, Tripunithura, Ernakulam.	18/01/13	6 months.	Sri. Joji Paul EE(CP)	Work in progress.
10	Construction of new road and drain (Phase-II) along the eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen SEZ	11.58	10.56	(-)8.83	9 of 2013-14	M/s K.V.Jacob & Sons Kallappara House Kumarapuram.P.O, Pallikkara, 683565.	21/06/13	12 months	Sri. Joji Paul EE(CP)	Work in progress.
11	Extension of BTP and NCB for Cruise Berthing Facilities	17.035	14.97	(-)12.11	7 of 2013-14	M/s K.V.Joseph & Sons Engineering Contractors, Kureikkal Building, Edappally, Kochi, 682024.	06/06/13	15 months	Smt. Susamma Xavier, SE(Dredging)	Work In Progress.
12	Dredging for Maintenance of Channels and basin at CoPT for the year 2014-15.	126.00	172.1	(+) 36.59	1 of 2014-15	M/s. Dredging Corporation of India Ltd; Dredging House Vishakhapatnam.	16/04/14	31/03/15	Smt. Susamma Xavier, SE(Dredging)	Work in progress.

III. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
13	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+)2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Work progressing slow. Contractor has requested extension up to 31/12/14.
14	Development and Operation of International Ship Repair Facility (ISRF) at Cochin Port	785 (as per project report)	Premium of Rs.75 crores + Guaranteed amount varying from Rs.10 lakhs from 1 st year to 34.10 crores to the 30 th year + Asset valued at Rs.12.92 crores + Annual lease rentals + Employee cost.	NA	25 of 2012-13	M/s Cochin Shipyard Limited, Cochin	Project will commence only after EC and date of EC will be reckoned as date of award of project.	60 months from the date of award of project	Sri.M S Renjit, Chief Mechanical Engineer (i/c)	Environmental Impact Assessment (EIA) studies in progress.
15	Design & SITC of Fire Fighting Facilities at Q4 berth in W/Island.	3.31	3.27	(-) 1.21	11 of 2012-13	M/s. Gulf Engineers & Constructors Pvt. Ltd; Chennai.	18/10/12	180 days;	Sri. K V Bhagavat Singh, SE(M)TT	Work completed on 28/03/14.
16	Replacing the existing 4 Nos. Marine Unloading Arms with 3 new MUAs at COT.	15.40	13.77	(-)10.58	17 of 2012-13	M/s SVT GmbH Germany.	04/01/13	10 months,	Sri. K V Bhagavat Singh, SE(M)TT	Marine Unloading Arms under guarantee until 19/12/14.