

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 16/01/2015

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Re-construction of Q1 berth in Mattancherry Wharf.	4.465	4.777	(+) 6.99		M/s Geo Tech Construction Co. Pvt. Ltd; KSHB Office Complex, 8 th Floor, Panampilly Nagar, Kochi, 682036.	24/11/2014	23/11/2015	Smt. E.Rema, SE (CM)	Work in progress.
2	Dredging for Maintenance of Channels and basin at CoPT for the year 2014-15.	126.00	Reduced contract value of Rs. 150 crores.	(+) 19.05	1 of 2014-15	M/s. Dredging Corporation of India Ltd; Dredging House Vishakhapatnam.	16/04/14	31/03/15	Smt. Susamma Xavier, SE(Dredging)	Work in progress.
3	Construction of new road and drain (Phase-II) along the eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen SEZ	11.58	10.56	(-) 8.83	9 of 2013-14	M/s K.V.Jacob & Sons Kallappara House Kumarapuram.P.O, Pallikkara, 683565.	21/06/13	12 months	Sri. Joji Paul EE(CP)	Work completed and under guarantee up to 12/09/2015.
4	Extension of BTP and NCB for Cruise Berthing Facilities	17.035	14.97	(-) 12.11	7 of 2013-14	M/s K.V.Joseph & Sons Engineering Contractors, Kureikkal Building, Edappally, Kochi, 682024.	06/06/13	15 months	Smt. Susamma Xavier, SE(Dredging)	Additional works costing Rs. 4.56 crores entrusted with the contractor on 19/07/14. Work In Progress.
5	Construction of Drain along the Eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen, SEZ.	3.316	3.05	(-) 8.04	32 of 2012-13	M/s Basil Associates, Basil Arcade, Tripunithura, Ernakulam.	18/01/13	6 months.	Sri. Joji Paul EE(CP)	Under guarantee up to 14/07/2015.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
6	Development and Operation of International Ship Repair Facility (ISRF) at Cochin Port	785 (as per project report)	Premium of Rs.75 crores + Guaranteed amount varying from Rs.10 lakhs from 1 st year to 34.10 crores to the 30 th year + Asset valued at Rs.12.92 crores + Annual lease rentals + Employee cost.	NA	25 of 2012-13	M/s Cochin Shipyard Limited, Cochin	Project will commence only after EC and date of EC will be reckoned as date of award of project.	60 months from the date of award of project	Sri. S.K.Das, Chief Mechanical Engineer	Environmental Impact Assessment (EIA) studies in progress.
7	Replacing the existing 4 Nos. Marine Unloading Arms with 3 new Marine Unloading Arms at COT.	15.40	13.77	(-)10.58	17 of 2012-13	M/s SVT GmbH Germany.	04/01/13	10 months,	Sri. K V Bhagavat Singh, SE(M)TT	Guarantee period extended up to 12/01/2015.
8	Design & SITC of Fire Fighting Facilities at Q4 berth in W/Island.	3.31	3.27	(-) 1.21	11 of 2012-13	M/s. Gulf Engineers & Constructors Pvt. Ltd; Chennai.	18/10/12	180 days;	Sri. K V Bhagavat Singh, SE(M)TT	Fire Fighting System under guarantee until 26/06/2015.
9	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Work progressing slow. Contract extended up to 31/01/2015.