

**TENDERS / CONTRACTS UNDER INTEGRITY PACT**

**AS ON 05/04/2016**

**I. CIVIL ENGINEERING CONTRACTS**

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Shri. K.P. Vimalkumar, SE (Dredging)	Installation of land piles and marine piles commenced.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	Mid of 2016	--	--	LOI has been issued to the firm on 17/08/2015.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatanam, 530020	10/09/2015	24 months	Shri. Joji Paul, SE (CP)	Installation of test pile completed and arrangements for load testing in progress.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Shri. K.P. Vimalkumar, SE (Dredging)	Work in progress.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Vishakapattanam	01/05/2015	2 years	Shri. K.P. Vimalkumar, SE (Dredging)	Work in progress deploying two TSHDs.

## II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
6	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Commissioning trials of FF system was carried out on 18/01/2016 and 19/01/2016. Most of the deficiencies noted have been rectified by the contractor.
7	Supply, Installation, Testing and Commissioning of Oil Spill Response Equipments for combating Tier-I Oil Spills at Cochin Port.	9.32	--	--	--	--	--	--	Shaji Abraham, Manager, Marine Pollution Control.	Techno-commercial bids opened on 24/02/2016 and the evaluation of bids are in progress.
8	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	6.67	(-) 17.44	--	M/s Eastern Navigation Pvt. Ltd; Kolkatta.	--	--	Rajesh Velayudhan, Chief Engineer (Marine)	LOA issued on 01/04/2016.