

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 10/05/2016

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Shri. K.P. Vimalkumar, SE (Dredging)	Installation of land piles and marine piles is in progress.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	Mid of 2016	--	--	LOI has been issued to the firm on 17/08/2015.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatanam, 530020	10/09/2015	24 months	Shri. Joji Paul, SE (CP)	Work in progress.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Shri. K.P. Vimalkumar, SE (Dredging)	Work in progress.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Vishakapattanam	01/05/2015	2 years	Shri. K.P. Vimalkumar, SE (Dredging)	Work in progress deploying two TSHDs.
6	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection.	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	Field observation study is in progress.
7	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%		M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Cochin-24.	25/04/2016	8 months	Shri. Joji Paul, SE (CP)	Work to be commenced.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
8	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Fire Fighting System commissioned and taken over by CoPT on 30/03/2016, subject to submission of operation / maintenance manuals and drawings etc. and subject to repairs of 2 Nos. Base Monitors at the expense of the contractor.
9	Supply, Installation, Testing and Commissioning of Oil Spill Response Equipments for combating Tier-I Oil Spills at Cochin Port.	9.32	--	--	--	--	--	--	Shaji Abraham, Manager, Marine Pollution Control.	Tender opened on 24/02/2016 has been discharged. Re-tender has been invited on 06/05/2016 with modified tender conditions.
10	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	6.67	(-) 17.44	--	M/s Eastern Navigation Pvt. Ltd; Kolkatta.	--	--	Rajesh Velayudhan, Chief Engineer (Marine)	LOA issued on 01/04/2016. Delivery period of pilot launch is 15 months from the date of LOA. The contract shall remain valid for a period of 5 years from the date of commencement of service extendable up to 2 years. Approval of drawings and execution of agreement is under process.