

**TENDERS / CONTRACTS UNDER INTEGRITY PACT**

**AS ON 10/05/2017**

**I. CIVIL ENGINEERING CONTRACTS**

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Smt. Susamma Xavier, Dy. CE (PD)	Works at COT is completed and commercial operation commenced through new pipe line. Dismantling of dilapidated structures at NTB is in progress. Extension of completion of work granted up to 31/03/2017. Works at NTB rescheduled to commence from May 2017, tentatively, with a completion period up to 30/09/2017.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	--	6 months	--	LOI has been issued to the firm on 17/08/2015 and work to be commenced with completion of piling for MULT Jetty.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam, 530020	10/09/2015 Rescheduled as 12/02/2016	24 months	Sri. Joji Paul, SE (CP)	Work in progress.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, Dy. CE (PD)	Fly over work completed on 31/03/2017. RoB super structure work except railway span is in progress and completion period rescheduled to 30/06/2017 depending on approval of superstructure drawing by Railways.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Visakhapatnam	01/05/2015	2 years	Smt. Susamma Xavier, Dy. CE (PD)	Work in progress deploying two TSHDs. Contract extended for a period of 3 months from 01/04/2017 or till the commencement of next contract whichever is earlier, as per provisions in present contract.

6	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection.	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	IITM has submitted the revised pre-monsoon study report incorporating the data collected for the nautical depth study on 15/11/2016 and submitted the monsoon study report on 15/12/2016. Post monsoon data collection is in progress.
7	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%	6 of 2016-17	M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Cochin, 682024.	25/04/2016	8 months	Sri. Joji Paul, SE (CP)	Work in progress. Extension of completion of work granted up to 30/04/2017. Action has been initiated for extension of contract up to 31/05/2017, provisionally.
8	Appointment of consultants for implementation of Smart Industrial Port City (SIPC) at Cochin Port.	---	5.11	---	30 of 2016-17	M/s TATA Consulting Engineers Ltd; Noida.	12/12/2016	36 months	Sri. P M Satheeshkumar, Dy. CE (PP)	M/s TCEL submitted inception report on 08/02/2017. Presently the assignment is temporarily kept on hold.
9	Re-alignment of Indira Gandhi Road from Port Workshop to Mattancherry Halt Junction at Willingdon Island.	4.585	3.769	(-) 17.8%	17 of 2016-17	M/s Antech Construction Company	19/07/2016	10 months	Smt. Rema SE (CM)	Work in progress.

## II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
10	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	6.67	(-) 17.44	03 of 2016-17	M/s Eastern Navigation Pvt. Ltd; Kolkatta.	--	--	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	LoI issued on 01/04/2016. Delivery period of pilot launch is 15 months from the date of LoI. The contract shall remain valid for a period of 5 years from the date of commencement of service extendable up to 2 years. Construction of launch is in progress.
11	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	Not yet commenced	60 months from the date of obtaining all clearances for the project.	Sri. Sarojkumar Das, Chief Mechanical Engineer.	LOA issued to CSL on 19/09/2012 and agreement signed on 24/12/2012. Existing facility handed over to CSL on 14/04/2013. CSL applied for Environmental Clearance on 29/09/2015. Expert Appraisal Committee in its meeting held on 24/11/2016 had

										recommended for EC for ISRF project subject to obtaining stage 1 forest clearance and clearance from standing committee of NBWL. Action is being taken by M/s CSL to obtain the above clearance and final clearance from MoE&F. M/s CSL requested CoPT for extension of lease period of from 30 years to 99 years. Mutual discussion with CoPT and CSL for modifying various conditions of the existing agreement is in progress.
12 a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 10/03/2017.
12 b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 23/03/2017.
12 c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 18/01/2017.
12 d	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 05/01/2017.
12 e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.0059535	(-) 46.84	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item expected by 26/05/2017.

12 f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item expected by 26/05/2017.
12 g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	--	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	16/12/2016	15/05/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	---
12 h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.0062425	(-) 45.05	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item expected by 26/05/2017.
12 i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.8984165	(+) 20.54	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17/12/2016	15/05/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	---