

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 10/10/2017

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Kochi, 682036.	29/08/2015	12 months	Smt. Susamma Xavier, Dy. CE (PD)	Works at COT is completed and commercial operation commenced through new pipe line on 25/12/2016. Works at NTB is in progress. Extension of completion of work granted up to 30/09/2017. Major works for berthing of vessels at NTB completed by 30/09/2017.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	--	6 months	--	LOI has been issued to the firm on 17/08/2015 and work to be commenced with completion of piling for MULT Jetty.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam, 530020	10/09/2015 Rescheduled to 12/02/2016	24 months	Sri. Joji Paul, SE (CP)	Work in progress. All marine civil works of Barge Jetty completed on 20/08/2017.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, Dy. CE (PD)	Fly over work completed on 31/03/2017. RoB super structure work except railway span completed. Allied works are in progress. Approval from Railways for commencing construction in their span is awaited.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Visakhapatnam	01/05/2015	2 years	Smt. Susamma Xavier, Dy. CE (PD)	The ongoing contract extended for a further period of 3 months from 01/08/2017 or till the commencement of new contract whichever is earlier.
6	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	IITM has submitted the revised pre-monsoon study report incorporating nautical depth study data on 15/11/2016, the

	of an Outer Harbour in Cochin Port including data collection.									monsoon study report on 15/12/2016 and post monsoon study report on 24/05/2017. Draft final report submitted on 24/07/2017.
7	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%	6 of 2016-17	M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Cochin, 682024.	25/04/2016	8 months	Sri. Joji Paul, SE (CP)	All works except that of walkway and mooring dolphin completed. The Jankar service has to be stopped for constructing mooring dolphin. Contract period is being extended up to 31/01/2018.
8	Appointment of consultants for implementation of Smart Industrial Port City (SIPC) at Cochin Port.	---	5.11	---	30 of 2016-17	M/s TATA Consulting Engineers Ltd; Noida.	12/12/2016	36 months	Sri. P M Satheeshkumar, Dy. CE (PP)	M/s TCEL submitted inception report on 08/02/2017. Termination notice issued to the consultant, due to non-receipt of funds from MoUD for the study.
9	Development of walkway and parking facility from BOT bridge to Alexander Parambithara bridge at NH 47A.	5.78	4.25	(-) 26.4%	4 of 2017-18	M/s Deens Group, Kalamassery, Kochi.	20/05/2017	9 months	Sri. A G Sathyan SE (CM)	Work in progress.
10	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7%	---	M/s Marymatha Construction Co; Muvattupuzha	26/08/2017	24 months	Sri. Joji Paul, SE (CP)	Site handed over on 18/08/2017 and reclamation works are in progress.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
11	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	6.67	(-) 17.44	03 of 2016-17	M/s Eastern Navigation Pvt. Ltd; Kolkatta.	--	--	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	The vessel supplied on hire basis has been accepted by CoPT w.e.f. 05/06/2017 for Port operations. The connected documents are handed over to Dy. Conservator for further action in the matter.
12	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LOA issued to M/s CSL on 19/09/2012 and agreement signed on 24/12/2012. Action by the developer, M/s CSL, is in progress to obtain the environmental clearance from MOE&F. Based on the request from M/s CSL for extension of lease period from 33

										years to 99 years. Joint survey of second stage land allotment to M/s CSL was carried out and Board approval for the same is sought for.
13 a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 10/03/2017.
13 b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 23/03/2017.
13 c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 18/01/2017.
13 d	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 05/01/2017.
13 e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.0059535	(-) 46.84	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during October 2017.
13 f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during October 2017.

13 g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	--	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 17/08/2017.
13 h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.0062425	(-) 45.05	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 13/05/2017.
13 i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.8984165	(+) 20.54	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 25/05/2017.