

## TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 30/11/2017

### I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Kochi.	29/08/2015	12 months	Smt. Susamma Xavier, Dy. CE (PD)	Works at COT is completed and commercial operation commenced through new pipe line on 25/12/2016. Major works at NTB completed and operations commenced on 08/10/2017. The contract period provisionally extended to 30/11/2017.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	--	6 months	--	Tender validity extended up to December 2018 so as to commence dredging work on commencement of storage tank construction by IOCL / Lessees.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam,	10/09/2015 Rescheduled to 12/02/2016	24 months	Sri. Joji Paul, SE (CP)	All marine civil works of Barge Jetty completed on 20/08/2017. Work of MULT jetty is in progress.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, Dy. CE (PD)	Fly over work completed on 31/03/2017. RoB super structure work except railway span completed. Extension of contract period has been provisionally granted up to February 2018. It is expected that the work would be completed within 4 months of approval for commencing the construction activities from CBE, Chennai, Southern Railways.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Visakhapatnam	01/05/2015	2 years	Smt. Susamma Xavier, Dy. CE (PD)	The ongoing contract extended up to 31/12/2017 or till the commencement of new contract whichever is earlier, as approved by Board.

6	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection.	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	IITM has submitted the revised pre-monsoon study report incorporating nautical depth study data on 15/11/2016, the monsoon study report on 15/12/2016 and post monsoon study report on 24/05/2017. Draft final report submitted on 24/07/2017.
7	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%	6 of 2016-17	M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Kochi.	25/04/2016	8 months	Sri. Joji Paul, SE (CP)	All works except that of walkway and mooring dolphin completed. The Jankar service has to be stopped for constructing mooring dolphin.
8	Appointment of consultants for implementation of Smart Industrial Port City (SIPC) at Cochin Port.	---	5.11	---	30 of 2016-17	M/s TATA Consulting Engineers Ltd; Noida.	12/12/2016	36 months	Sri. P M Satheshkumar, Dy. CE (PP)	M/s TCEL submitted inception report on 08/02/2017. Termination notice issued to the consultant, due to non-receipt of funds from MoUD for the study.
9	Development of walkway and parking facility from BOT bridge to Alexander Parambithara bridge at NH 47A.	5.78	4.25	(-) 26.4%	4 of 2017-18	M/s Deens Group, Kalamassery, Kochi.	20/05/2017	9 months	Sri. A G Sathyan SE (CM)	Work in progress.
10	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7%	---	M/s Marymatha Construction Co; Muvattupuzha	26/08/2017	24 months	Sri. Joji Paul, SE (CP)	Site handed over on 18/08/2017. Piling and reclamation works are in progress.

## II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
11	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LoA issued to M/s CSL on 19/09/2012 and agreement signed on 24/12/2012. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. Clearance for SBWL has been obtained and that for NBWL waited. Road alignment work to facilitate handing over of second phase land area was completed. An area of 8.13 Ha. of

										land was handed over to M/s CSL on 16.10.2017 for the second stage development of ISRF project. M/s CSL has issued work order for construction of Civil, Mechanical and Electrical facilities for the project.
12 a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 10/03/2017.
12 b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 23/03/2017.
12 c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 18/01/2017.
12 d	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 05/01/2017.
12 e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.0059535	(-) 46.84	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during December 2017.
12 f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during December 2017.

12 g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	--	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 17/08/2017.
12 h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.0062425	(-) 45.05	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 13/05/2017.
12 i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.8984165	(+) 20.54	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 25/05/2017.