

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30.09.2018

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
A. CIVIL ENGINEERING CONTRACTS										
1	Capital Dredging for MULT basin.	36.75	42.26	(+) 15		M/s Dredging Corporation of India, Visakhapatnam		6 months		Tender validity extended up to December 2018 so as to commence dredging work on commencement of storage tank construction by IOCL / Lessees.
2	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.7	217.33	(+) 28.79	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam.	10.09.2015 Rescheduled to 12.02.2016	24 months	Sri. Joji Paul, SE (CP)	Work completed on 27.09.2018.
3	Construction of Fly Over and RoB at Vallarpadam.	60	59.97	(-) 0.05	33 of 2014-15	GPT Geo JV, Kolkatta.	09.02.2015	15 months	Smt. Philo C A SE (Dredging)	Fly over work completed on 31.03.2017. Facility handed over to NHAI and opened to traffic on 17.03.2018. ROB work completed on 30.04.2018. Tripartite agreement executed between NHAI, CoPT and M/s GPT Geo JV on 01.09.2018 and the ROB structure was formally handed over to NHAI on that date. On 20.09.2018, NHAI opened the ROB to public for traffic.

4	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7	8 of 2017-18	M/s Marymatha Construction Co; Muvattupuzha	26.08.2017	24 months	Sri. Joji Paul, SE (CP)	Work is in progress.
5	Dredging for maintenance of channel and basin at Cochin Port for the year 2017-18.	123	88.511	(-) 28.04	28 of 2017-18	M/s Dredging Corporation of India Ltd.	05.03.2018	12 months	Smt. Philo C A SE (Dredging)	Work is in progress.
6	Refurbishment of South Tanker Berth for laying heat traced pipe line for BPCL-KR at Cochin Port, with grant from BPCL-KR	22.85	17.87	(-) 21.79	21 of 2017-18	M/s Goe Tech Threekay JV	22.02.2018	8 months	Smt. Philo C A SE (Dredging)	Work is in progress.
7	Development of two land plots for Govt. of India in W/Island.	10.551	9.496	(-) 10	6 of 2018-19	M/s Surya Constructions Tripunithura	05.05.2018	9 months	Sri. A G Sathyan SE (CM)	Work is in progress.
8	Construction of International Cruise Terminal at Ernakulam Wharf.	22.34	23.2264	(+) 3.97	12 of 2018-19	M/s K V Joseph & Sons, Edappilly	03.08.2018	18 months	Smt. Philo C A SE (Dredging)	Work is in progress.
9	Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port.	69.44	58.71	(-) 15.45		M/s Kargwal Construction Pvt. Ltd; Mumbai.		24 months	Sri. Joji Paul, SE (CP)	Work order issued on 15.09.2018.

B. MECHANICAL ENGINEERING CONTRACTS

10	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970			25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LoA issued to M/s CSL on 19.09.2012 and agreement signed on 24.12.2012. Existing workshop facility together with land area of 8.12 Ha. and adjoining water area of 15 Ha. was handed over to M/s CSL on 12.04.2013. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. M/s CSL has issued work order for the project on 18.09.2017. After completing the road alignment work, 8.134 Ha. of land was handed over to M/s CSL on 16.10.2017 for second stage development. M/s CSL has informed that they are in receipt of all clearances required for the commencement of construction on 09.01.2018. The work is in progress.
11a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04.08.2016	03.01.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received and guarantee period satisfactorily completed on 09.03.2018.

11b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04.08.2016	03.01.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received and guarantee period satisfactorily completed on 22.03.2018.
11c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant 10000 litres.	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04.08.2016	03.01.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received and guarantee period satisfactorily completed on 17.01.2018.
11d	Supply, Installation, Testing and Commissioning of Sorbent Boom- 300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04.08.2016	03.01.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received and guarantee period satisfactorily completed on 04.01.2018.
11e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.005954	(-) 46.84	7 of 2018-19	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27.12.2016	26.04.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during October 2018.

11f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	7 of 2018-19	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27.12.2016	26.04.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during October 2018.
11g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	17 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	17.12.2016	16.04.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received and guarantee period satisfactorily completed on 16.08.2018.
11h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.006243	(-) 45.05	19 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27.12.2016	26.04.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received and guarantee period satisfactorily completed on 12.05.2018.
11i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.898417	(+) 20.54	18 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17.12.2016	16.04.2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received and guarantee period satisfactorily completed on 24.05.2018.

12	Strengthening of sub transmission and distribution system of power supply at Willingdon Island under IPDS of MoP, Gol.	3.0564	2.4656	(-) 19.33	3 and 4 of 2018-19	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	02.04.2018	8 months	Sri. C Rajasekharan, SE (Ele)	LOA issued on 15.03.2018. Site survey completed.
----	--	--------	--------	-----------	--------------------	---	------------	----------	-------------------------------	--