## TENDERS/CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST

31.10.2011

SI No	Name of the work and location	Estimated Cost (₹)	Tendered Cost (₹)	% Above/ Below Schedule of rates applicable	Agreement No.	Agency	Date of commen cement of work	Time of completion	Physical Progress in %	Name & Address of the Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of 'Passenger Berth and Allied Facilities for UTL Administration at Cochin Port'	27.76 Crore	25.99 Crore	(-) 6.34%	8 of 2010-11 dt.28.09.'10	M/s. RDS Projects Ltd., K.P. Vallon Road, Kadavanthra, Kochi-20	05/08/10	15 months	88%	Sri. P.M. Satheesh Kumar, Dy. CE-I	Work in progress
2	Up-gradation of Infrastructure at Cochin Fisheries Harbour	3.98 Crore	4.31 Crore	(+) 8.33%	3 of 2011-12 dated 03.5.'11	M/s. United Builders, Edappally, Cochin-24	07/03/11	10 months	50%	Smt. Susamma Xavier, SE-II.	Work in progress
3	Dredging for Maintenance of Channels and Basins at Cochin Port for three years from 2011-12 to 2013-14	324 Crore	319.5 Crore	(-) 1.55%	Work order No.T15/T- 1523/ 2010-C Dtd. 28.04.11	M/s. Dredging Corporation of India Ltd., Dredging House, Vishaka- patnam-530 035.	Commen ced on 06/07/11	3 years upto 31.3.2014	22%	Smt. Susamma Xavier, SE-II.	Work in progress
4	Capital dredging of basin in front of ICTT Vallarpadam, Cochin	40 Crore	60.80 Crore	(+) 52%	5 of 2011-12 dated 27.05.2011	M/s. Mercator Lines Ltd., 5 <sup>th</sup> Floor, Varun Towers, Siripuram Jn., Near VUDA, Vishakhapatnam-530 003.	17/05/11	Extended to 06.11.11	*12.5%	Sri. K.J. Wilson, Dy. CE-II	Work in progress * Exact physical progress not evaluated.
5	Raising low lying area at Puthuvypeen SEZ	4.19 Crore	3.06 Crore	(-) 27.06%	10 of 2011-12 dated 22.08.2011	M/s. Poonam Grahnirman Pvt. Ltd. Mumbai-400 067	09/08/11	6 months	42%	Sri. Joji K.Paul, EE (LP-I)	Work in progress
6	Deepening the basin/channel in front of the passenger berth for UTL Admn.	3.63 Crore	Tender discl	harged, work b	being done depart	mentally.					
7	Leasing of 1.41 Ha. land on upfront premium basis for setting up facilities for handling Bulk Cement and Bagging Plant at North End of M/wharf		14.70 crore	-	Allotment No.EM8/Lease /cement plant/2011 dated 24.08.11	M/s. Reliance Cementation (P) Ltd., E-Block, 1 <sup>st</sup> Floor, Wire-3, Diru Bai Ambani Knowledge City, Navi Mumbai-400 710	-	-	-	-	30 years on upfront premium, which is to be remitted.
8	Replacing existing four Marine ULA with 3 nos. new Marine ULA at COT	13.5 Crores	Price Bid not opened	-	-	-	-	-	-	Sri. K.V. Bhagavath Singh, EE(M)	Techno commercial bid opened on 03.10.11. Technical Evaluation in progress.
9	Supply of one no. Heavy Duty reach stacker	3 crores	2.2 Crores	26.73%	7 of 2011-12	M/s.TIL Ltd., Kolkata	04.08.11	Supply within 2 months, Ex- works Kolkata	100%	Sri. G. Ramachandran , SE(M), ICE	Equipment Commissioned on 02.11.11, Guarantee until 01.11.2012
10.	Revamping fire fighting facilities at the North & South tanker berths	4.8 Crores								Sri. K.V. Bhagavath Singh, EE(M)	Tender submission/opening date extended to 24.11.11.

11.	Design, Supply, Installation, commissioning and Maintenance of facilities at Q4 for converting the berth to liquid handling type	7 Crores			0	Tender submission/ opening date extended to 30.11.11.
12.	Design, Supply, Erection, Testing & commissioning of 1 No. Mobile Harbour Crane of capacity 40 / 50T and above	19 Crores			Sri. K. Kunjali, Dy. CME (Ele)	NIT published on 04.11.11.